

**FACILITIES PLANNING AND DEVELOPMENT
MEASURE C CURRENT/FUTURE PROJECT SUMMARY STATUS UPDATES (July 13, 2023)**

PROJECT	STATUS
Riverside City College (RCC)	
Life Science/Physical Science Reconstruction Project for Business Education + CIS	The project is currently under construction with an anticipated delivery date of Summer 2024. The district is working with the General Contractor and Architect on mitigating delays associated with major equipment delivery and installation.
Riverside City College Football Field & Running Track Renovation Project	The project is currently under construction with a projected completion by August 31, 2023 to be ready for the first game scheduled on September 9, 2023.
Moreno Valley College (MVC)	
Student Service Welcome Center Project	The District prequalified 4 General Contractors and received 2 competitive bids. Both bids have exceeded the original construction allocation by over \$3 million. The District is working with the Architect and Construction Manager to analyze the difference between cost estimates and bid results. The District will be determining the next steps, including possible rebidding out the project in the Fall.